HomeFixMath

Fence Project Math Pack

Cut List & Store Checklist (US)

US feet - Prefab panel fences - Printable letter size

Planning estimates only. Not engineering or code approval.
Call 811 before you dig.

How to use this pack

Pair this workbook with the free HomeFixMath fence calculator (online). Use the web tool for a quick math check, then fill these pages for the job site and store run.

Five steps

- 1. Measure the total fence run in feet (property line or posts you will replace).
- 2. Note every gate: count and width of each opening.
- 3. Fill the Measure worksheet, then the Cut list / order sheet.
- 4. Add 5-10%%%% waste on panels and posts if your layout has odd corners or trim bays.
- 5. Shop with the Store checklist; leave concrete bag counts blank unless you already sized holes.

Free online calculator

URL (fill when live): https://homefixmath.com/calculators/fence-panels

Until the domain is live, open the site files locally or use your staging URL.

Measure worksheet

Fill before you buy. Units: feet.

Total fence run length (ft): _____

Panel width (circle one): 4 ft / 6 ft / 8 ft _____

Number of gates: _____

Width of each gate (ft) - list if different: _____

Extra posts (corners / grade changes): _____

Fence height / style notes: _____

Date measured / measured by: _____

[ ] Called 811 / utility locate scheduled or completed

[ ] Checked property line / HOA / permit needs

Math used (same as free calculator)

1) Net panel length = total run - sum of gate widths

2) Panels = ceil(net / panel width) (always round up)

3) Posts = panels + 1 + (2 x gates) + extra posts

4) Caps = posts (if using caps)

Concrete bag counts are NOT calculated in v1 - leave blank for your hole size / local mix.

Cut list / order sheet

Qty calc = from the formulas above. Qty to buy = after waste buffer.

Item	Spec / size	Qty calc	Qty buy	Notes
Fence panels	____ ft wide			
Fence posts	____ length			
Post caps				
Concrete bags	hole size ___	-		user sized
Gate kits	width ___			
Fasteners / brackets				
Gravel / base				
Stain / sealant				
Other				
Other				

Waste buffer used (%%%%): _____

Example check (optional): 100 ft, one 4-ft gate, 8-ft panels -> 12 panels, 15 posts

Layout sketch

Rough plan view. Mark gates with a G. Note the last bay may need a trimmed panel.

North / street side: _____

Gate locations (ft from start): _____

Corner / slope notes: _____

Store checklist

Check off at Home Depot, Lowe's, or your local yard. Price/aisle notes are yours.

[ ] Fence panels (match width & height)

[ ] Fence posts

[ ] Post caps

[ ] Concrete mix / gravel for post holes

[ ] Gate kit & hinges / latch

[ ] Fasteners / brackets

[ ] Level / string line / stakes

[ ] Post-hole digger or auger rental

[ ] PPE (gloves, glasses, hearing)

[ ] Stain / sealant (if finishing this trip)

Store notes

Store A (name / date): _____

Store B (name / date): _____

Price notes / rain checks: _____

Install day checklist

[ ] 811 / utilities marked and clear

[ ] Frost-line / local depth rule checked

[ ] Posts plumbed and braced before concrete sets

[ ] Gates hung last; swing direction confirmed

[ ] Last bay trimmed / filler panel planned

[ ] Stain/seal timing noted (weather window)

[ ] Scrap / cut-offs staged for disposal

Day-of notes

Disclaimer & more tools

All numbers in this pack and on HomeFixMath.com are planning estimates only. They are not engineering calculations, structural design, or permission to build. Follow manufacturer instructions, local building codes, and HOA rules. Call 811 before digging.

More free US DIY calculators: https://homefixmath.com (when live)

Support / product questions: use your Gumroad receipt reply or the email listed on the product page.

(c) HomeFixMath. All rights reserved.

Brand: HomeFixMath - free US customary DIY material calculators.